

**Habitat for Humanity of San Antonio, Inc.
2021 Build Summary**

Sponsor: Woodland Baptist			House#: 1217			
Family:			Address: 4910 Jims Path			
Date	Week day	Day #	Tasks	Volunteer Age Limits	# of Volunteers Per Day	Comments
Mon-Fri			Layout slab and prepare for Saturday			
9/11/2021	Saturday	1	Stand wall panels & plumb walls Install front porch beam Install Porch posts	16 and up 18 and up 18 and up	10	
Mon-Fri			Contractor: Finish porch posts/beams, Install Trusses, Fascia, Decking and Felt			
9/18/2021	Saturday	2	Hang blue board wall sheathing Install windows Install A/C housing & water heater platform Framing Punch list	14 and up 16 and up 16 and up 16 and up	10	
Mon-Fri			Contractors: Install siding, exterior trim and exterior doors, plumbing top-out, gas rough-in, electrical rough-in & shingle. Mechanical Rough- In.			
9/25/2021	Saturday	3	Framing punch list Sheet rock punch list Start Painting siding Install house numbers	18 and up 18 and up 16 and up 16 and up	10	
Mon-Fri			Inspections: plumbing top-out, gas rough-in, electrical, mechanical, frame and E-star. Contractors: poly/wall insulation, and drywall starts.			
10/2/2021	Saturday	4	Paint Siding Start soffit Install porch rail Assemble Shed	16 and up 16 and up 16 and up 16 and up	0	WOODLAND OFF
Mon-Fri			Contractors: drywall finishes, Install doors.			
10/9/2021	Saturday	5	Rain/Mud Make-up Work Finish siding and painting	16 and up	10	
Mon-Fri			Contractors: interior paint, Install Flooring, start Elec trim; top soil			
10/16/2021	Saturday	6	Assemble and install cabs Install hardware and closet shelving	16 and up 14 and up	10	
Mon-Fri			Contractors: HVAC trim, complete electrical trim-out, counter-tops and plumbing trim. Install Baseboards, final grade, fence posts, fence fabric, and pickets. Final inspections: plumbing, gas, electrical and mechanical.			
10/23/2021	Saturday	7	Finish final punch list Clean house and pre-landscape	16 and up 14 and up	10	
Mon-Fri			CPS hookups complete. Contractors: Ceiling insulation and HVAC start-up. Drywall punch, final paint touch ups. E star and Final Building Inspections			
11/6/2021	Saturday	Make-up	Rain/Mud Make-up Work	16 and up	0	
11/13/2021	Saturday	L	Landscape	12 and up ALL	10	
11/13/2021	Saturday	D	Dedication	14 and up ALL	25	
Mon-Thurs			Prep for appliance installation & home closing		Habitat Staff	

Schedule based on house progression and subject to change.