

**Habitat for Humanity of San Antonio, Inc.  
2018 7 Day Build Summary-**

<b>Sponsor: Woodland/Coker/FOH</b>			<b>House #</b>			
<b>Family: TBD</b>			<b>Address</b>			
<b>Date</b>	<b>Week day</b>	<b>Day #</b>	<b>Tasks</b>	<b>Volunteer Age Limits</b>	<b># of Volunteers Per Day</b>	<b>Comments</b>
<b>Mon-Fri</b>			<b>Layout slab and prepare for Saturday</b>			
9/22/2018	Saturday	1	Stand wall panels & plumb walls Prime & paint exterior trim/fascia Install front porch beam Install Porch posts	16 and up 14 and up 18 and up 18 and up	25	
<b>Mon-Fri</b>			<b>Staff: Mark utilities. Contractor: Install Trusses, Fascia, Start Decking and Felt</b>			
9/29/2018	Saturday	2	Hang blue board wall sheathing Install windows and exterior doors Install A/C housing & water heater platform Start Siding for ELEC Panel	14 and up 16 and up 16 and up 16 and up	25	
<b>Mon-Fri</b>			<b>Contractors: Finish any Decking plumbing top-out, gas rough-in, electrical rough-in &amp; shingle. Mechanical Rough- In.</b>			
10/6/2018	Saturday	3	Framing punch list Sheet rock punch list Continue Siding Install house numbers	18 and up 18 and up 16 and up 16 and up	25	
<b>Mon-Fri</b>			<b>Inspections: plumbing top-out, gas rough-in, electrical, mechanical, frame and E-star. Contractors: poly/wall insulation, and drywall starts.</b>			
10/13/2018	Saturday	4	Continue siding/ start painting siding Start soffit Install window and corner trim Install porch rail Assemble Shed	16 and up 14 and up 16 and up 16 and up 16 and up	25	
<b>Mon-Fri</b>			<b>Contractors: drywall finishes Staff: Install doors.</b>			
10/20/2018	Saturday	5	Rain/Mud Make-up Work Finish siding and painting Install Base board	16 and up 14 and up	20	
<b>Mon-Fri</b>			<b>Contractors: interior paint, install Tile, start Elec trim; top soil and dig post holes</b>			
10/27/2018	Saturday	6	Install fence posts Assemble and install cabs Install hardware and closet shelving Caulk and touch-up interior paint	16 and up 16 and up 14 and up 14 and up	25	
<b>Mon-Fri</b>			<b>Contractors: HVAC trim, complete electrical trim-out, counter-tops and plumbing trim. Final inspections: plumbing, gas, electrical and mechanical.</b>			
11/3/2018	Saturday	7	Install cedar rails and pickets Install fence fabric Finish final punch list Clean house and pre-landscape	16 and up 16 and up 16 and up 14 and up	25	
<b>Mon-Fri</b>			<b>CPS hookups complete. Contractors: Ceiling insulation and HVAC start-up. E star and Final Building Inspections</b>			
11/10/17	Saturday	Make-up	Rain/Mud Make-up Work	16 and up	15	
11/17/2018	Saturday	LD	<b>Landscape</b> <b>Dedication Ceremony</b>	12 and up ALL	25 Any	
<b>Mon-Thurs</b>			<b>Prep for appliance installation &amp; home closing</b>		Habitat Staff	

\*\*Schedule based on house progression and subject to change.

Revision date: 7/16/2018